

BOARD OF PUBLIC WORKS

Date of Meeting: July 23, 2025, at 11:00 a.m. in the Council Chambers

Members Present: Eric Lindman, Maryanne Groat

Also Present: Allen Wesolowski, TJ Niksich, Lori Wunsch

In compliance with Chapter 19, Wisconsin Statutes, notice of this meeting was posted and received by the *Wausau Daily Herald* in the proper manner.

Approve minutes of the July 15, 2025 meeting

Groat moved to approve the minutes of the previous meeting. Lindman seconded and the motion passed.

2024 Riverfront Trail Project: Ron Christiansen Trucking, Inc., Final Payment

Groat moved to approve the final payment in the amount of \$6,745.68. Lindman seconded and the motion passed.

2025 Asphalt Patching Project: RC Pavers, LLC, Pay Estimate #2

This pay estimate was approved by the project inspector and is for work completed to date. Groat moved to approve Pay Estimate #2 in the amount of \$23,038.16. Lindman seconded and the motion passed.

2025 Street Construction Project “B” – Fulton Street/1st Street/2nd Street: Switlick & Sons, Inc., Change Order #2

This change order is for two items. The first item is a couple of 16” bends; two 45° bends and two 22.5° bends for \$1,800 each. These were needed because once we got into the intersection, the water was more shallow than expected and in conflict with the sanitary sewer. The water main needed to be dropped. The second item is for an increase in size of the sanitary manholes on 2nd Street because of the size of the pipe. We had 4’ diameter manholes planned in the project. We removed two 4’ and added two 5’ manholes for a cost difference of \$1,500 each. The overall total for the change order is \$10,200. Approval is recommended.

Lindman moved to approve Change Order #2 in the amount of \$10,200. Groat seconded and the motion passed.

2025 Street Construction Project “B” – Fulton Street/1st Street/2nd Street: Switlick & Sons, Inc., Pay Estimate #3

This pay estimate is for work completed to date. Approval is recommended by the project inspector. Lindman moved to approve Pay Estimate #3 in the amount of \$519,146.97. Groat seconded and the motion passed.

Lindman moved to adjourn the meeting. Groat seconded and the motion passed. Meeting adjourned at approximately 11:05 am.