

BOARD OF PUBLIC WORKS

Date of Meeting: November 21, 2023, at 10:30 a.m. in the Council Chambers

Members Present: Eric Lindman, Anne Jacobson, Maryanne Groat

Also Present: Allen Wesolowski, TJ Niksich, Scott Boers, Lori Wunsch, Matt Graun – Becher Hoppe

In compliance with Chapter 19, Wisconsin Statutes, notice of this meeting was posted and received by the *Wausau Daily Herald* in the proper manner.

Approve minutes of the November 14, 2023 meeting

Jacobson moved to approve the minutes of the previous meeting. Groat seconded and the motion passed.

Open bids and make recommendation for Drinking Water Treatment Facility – Cellular Amplification System Project

The following bid was received:

Van Ert Electric	\$211,216.00
------------------	--------------

The bid will be reviewed by Becher Hoppe and staff. A recommendation will be brought to a future meeting.

Make recommendation on Uniform Rental Services (Quotations were opened October 17, 2023.)

This is for uniforms for DPW and the Utility. Currently there is a contract with Bay Towel to the end of the year. An RFP was sent out to see what other vendors had to offer. Based on the ratings by staff, staff would like to continue with Bay Towel. This is in unit prices so the cost will vary depending on what uniforms they use. Staff will now have an option of alternate work shirts for the summer, which are lighter and not as hot. The recommendation is to move ahead with Bay Towel starting January 1, 2024. Lindman moved to accept the proposal from Bay Towel.

Jacobson asked how many other quotes were received. Quotes were also received from UniFirst and Aramark.

Jacobson seconded the motion and the motion passed.

2022 Wausau Municipal Parking Ramp Repairs – Sears Ramp Rebid: Restoration Systems, Inc., Final Payment

Work has been completed on this project. The pay estimate has been reviewed by Walker and Wesolowski. Approval is recommended. Groat moved to approve the final payment in the amount of \$19,068.93. Lindman seconded and the motion passed.

2023 Scott Street Bridge Fencing Project: Fortress Fence, Final Payment

Work has been completed on this project. Approval of the final payment is recommended. Groat moved to approve the final payment in the amount of \$13,103.74. Jacobson seconded and the motion passed.

2023 Lead Service Line Replacement Project: Marathon Plumbing Service, Pay Estimate #4

This is for payment of the change order approved last week. This pay estimate also includes reducing the retainage to \$1,000. This was reviewed by Niksich. Lindman moved to approve Pay Estimate #4 in the amount of \$19,563.04. Jacobson seconded and the motion passed.

2023 Street Sealcoating Project: Fahrner Asphalt Sealers LLC, Final Payment

Work has been completed on this project. This is the first and final payment and has been reviewed by the project inspector. Lindman moved to approve the final payment in the amount of \$150,494.13. Groat seconded and the motion passed.

2023 Street Construction Project "A": Haas Sons, Inc., Pay Estimate #5

This is the final payment application less retainage that will be held to make sure restoration comes through. The pay estimate was reviewed by the project inspector. Lindman moved to approve Pay Estimate #5 in the amount of \$78,996.08. Groat seconded and the motion passed.

2023 Fire Station 3 Garage Project: Norcon Corporation, Pay Estimate #1

This pay estimate is for work completed to date, which includes the drains and concrete floor repair. Work remaining is the epoxy floor surface. Groat moved to approve Pay Estimate #1 in the amount of \$57,091.20. Jacobson seconded and the motion passed.

Lindman moved to adjourn the meeting. Seconded by Jacobson and the motion passed. Meeting adjourned at approximately 10:40 am.